

GOVERNMENT OF ANDHR PRADESH  
ABSTRACT

PMGSY- Phase VIII- Warangal District – Package No.AP. VIII 2109 – Road from PWD Road to Neelavancha in Gudur Mandal in Warangal District – Granting Extension of Agreement Time for a period of 266 days without penalty – Orders – Issued.

-----  
PANCHAYAT RAJ & RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O. Rt.No. 645

Dated:27-04-2011  
Read the following:-

- 1) G.O.Rt.No.68, PR&RD (Progs.II) Department, dt.27-2-09.
- 2) From the ENC (PR), PMGSY, Hyderabad, Lr.No.W16/DEE.1 PMGSY Ph.VIII 2109/EOAT/2010, dated.08-12-2010.
- 3) From the ENC (PR), PMGSY, Hyderabad, Lr.No.W16/DEE.1 PMGSY Ph.VIII 2109/EOAT/2011, dated.21-01-2011.

<<>>

**ORDER:**

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letters 2<sup>nd</sup> and 3<sup>rd</sup> read above, Government after careful examination of the proposal hereby granted Extension of Agreement Time from 8-10-2010 to 30-06-2011 for a period of (266) days without penalty as the delay is not attributable to the contractor in respect of work "Road from PWD Road to Neelavancha in Gudur Mandal in Warangal District" under PMGSY Phase-VIII Package No.AP VIII 2109.

2. The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad shall take necessary action accordingly.
3. This Order issues with the concurrence of Finance Department vide their U.O.No.6747/123/Expr.PR&RD, Dated. 2.04.2011.
4. A copy of this Order is available on the internet and can be accessed at [www.ap.gov.in/goir](http://www.ap.gov.in/goir).

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

Dr.RAJIV SHARMA  
PRINCIPAL SECRETARY TO GOVERNMENT

To  
The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad  
The Superintending Engineer (PR), Warangal District.  
Copy to:  
The OSD to Min.(PR&RWS)/Finance (Expr.PR&RD) Department.  
Sc/Sf.

//FORWARDED::BY ORDER//

SECTION OFFICER